

Uitrol IHP Laren (concept)

17-12-2025

Nr.	Taak	Begin	Eind	Werkda...																												
		12 nov 2025	7 jul 2031	1474																												
1	RO Procedure	12 nov 2025	30 okt 2026	253																												
2	opdracht intern stedenbouw	12 nov 2025	10 dec 2025	21																												
3	stedenbouwkundig onderzoek	6 dec 2025	27 feb 2026	60																												
4	RO Procedure	28 feb 2026	30 okt 2026	175																												
5	Selectie adviseurs en manager	27 nov 2025	26 apr 2026	107																												
6	De Ploeg	23 apr 2026	21 mrt 2028	499																												
7	Programma van Eisen	23 apr 2026	20 mei 2026	20																												
8	Ontwerpfase	21 mei 2026	27 jan 2027	180																												
9	omgevingsvergunning	28 jan 2027	24 mrt 2027	40																												
10	Realisatie	24 mrt 2027	7 mrt 2028	250																												
11	Verhuizen naar Nieuwbouw	8 mrt 2028	21 mrt 2028	10																												
12	De Gooische School	8 aug 2027	11 mei 2029	460																												
13	Aanpassing gebouw THV Ploeg	20 mrt 2028	16 apr 2028	20																												
14	Verhuizen naar THV	17 apr 2028	14 mei 2028	20																												
15	programma van Eisen	8 aug 2027	4 sep 2027	20																												
16	Ontwerpfase	5 sep 2027	13 mei 2028	180																												
17	Realisatie	15 mei 2028	27 apr 2029	250																												
18	Verhuizen naar THV	28 apr 2029	11 mei 2029	10																												
19	LMS	25 jul 2028	14 jul 2030	514																												
20	Aanpassingen gebouw THV Ploeg	12 mei 2029	8 jun 2029	20																												
21	Verhuizen naar THV De Ploeg	9 jun 2029	22 jun 2029	10																												
22	Programma van Eisen	25 jul 2028	21 aug 2028	20																												
23	Ontwerpfase	18 aug 2028	26 apr 2029	180																												
24	omgevingsvergunning	26 apr 2029	18 jun 2029	38																												
25	realisatie	23 jun 2029	7 jun 2030	250																												
26	verhuizing van THV naar LMS	5 jun 2030	14 jul 2030	28																												
27	Binckhorst	10 nov 2029	7 jul 2031	431																												
28	Aanpassing THV De Ploeg	15 jul 2030	11 aug 2030	20																												
29	verhuizing naar THV De Ploeg	12 aug 2030	25 aug 2030	10																												
30	Programma van Eisen	10 nov 2029	7 dec 2029	20																												
31	Ontwerpfase	8 dec 2029	16 aug 2030	180																												
32	realisatie	22 aug 2030	25 jun 2031	220																												
33	verhuizing van THV naar Binckhorst	24 jun 2031	7 jul 2031	10																												
34	Laar en Berg	2 mrt 2026	1 jul 2029	870																												
35	Realisatie ISL	2 mrt 2026	15 apr 2027	294																												
36	renovatie Hoofdgebouw fase 1	16 apr 2027	10 jan 2028	192																												
37	renovatie hoofdgebouw fase 2	9 jan 2028	4 okt 2028	193																												
38	renovatie hoofdgebouw fase 3	5 okt 2028	1 jul 2029	192																												
39	College De Brink	1 jan 2026	9 mrt 2027	309																												
40	planvorming en besluitvorming	1 jan 2026	10 sep 2026	181																												
41	Renovatie	11 sep 2026	9 mrt 2027	128																												