

Id	Taaknaam	Begindatum	Einddatum	2018								2019							
				art	4de kwart	1ste kwar	2de kwart	3de kwart	4de kwart	1ste kwar	2de kwart	3de kwart	4de kw						
				ep	okt	nov	dec	jan	feb	mrt	apr	mei	juni	jul	aug	sep	okt	nov	
1																			
2	Decision EU	maa 20-11-17	maa 20-11-17																
3	Selection phase European tender procedure	don 5-10-17	woe 29-11-17	3															
4	Tendering phase European tender procedure	maa 4-12-17	vri 9-3-18		4														
5	Specifications and requirements final (also for temporary housing)	maa 6-11-17	maa 6-11-17		5														
6	Cooperation agreement	vri 1-12-17	vri 1-12-17		6														
7	Planning permits Municipality Amsterdam	maa 7-5-18	vri 29-6-18			7													
8	Construction preparation	maa 12-3-18	vri 29-6-18			8													
9	Lease agreement	vri 29-6-18	vri 29-6-18				9												
10	Construction phase	maa 2-7-18	vri 15-11-19				10												
11	Temporary housing - tender and fitting out	maa 1-1-18	vri 28-12-18			11													
12	Temporary housing for EMA	don 3-1-19	don 14-11-19					12											
13	Handover conference centre	maa 1-4-19	maa 1-4-19						13										
14	Handover offices	vri 15-11-19	vri 15-11-19							14									

Project: planning op hoofdlijnen  
Datum: maa 23-10-17

Taak



Mijlpaal



Externe taken



Splitsing



Samenvatting



Externe mijlpaal



Voortgang



Projectsamenvatting



Deadline

