

Id	Taal	Taaknaam	Duur	Begindatum	Einddatum																				
						k2	k3	k4	2025 k1	k2	k3	k4	2026 k1	k2	k3	k4	2027 k1	k2	k3	k4	2028 k1	k2	k3	k4	2029 k1
0		Chinookdocks	109,6 mndn	1-12-20	28-8-29																				
1		Initiatief fase	10,25 mndn	1-12-20	13-9-21																				
5		Definitiefase	20 mndn	14-9-21	27-3-23																				
14		Contractfase ontwerp	18,75 mndn	16-2-23	28-8-24																				
20		Ontwerpfase	17 mndn	29-8-24	21-1-26																				
21		Procesvoorbereiding	1 mnd	29-8-24	25-9-24																				
22		Energiepotentiescan	2 mndn	29-8-24	23-10-24																				
23		Natuurpotentiescan	2 mndn	29-8-24	23-10-24																				
24		Klimaatadaptiescan	2 mndn	29-8-24	23-10-24																				
25		Goedkeuring PKP	2 wkn	26-9-24	9-10-24																				
26		Voorontwerp	4 mndn	24-10-24	12-2-25																				
27		Toetsing en goedkeuring VO	1 mnd	13-2-25	12-3-25																				
28		Definitief ontwerp	3 mndn	13-3-25	4-6-25																				
29		Toetsing en goedkeuring D.O.	1 mnd	5-6-25	2-7-25																				
30		Vergunningen aanvragen	6 mndn	3-7-25	21-1-26																				
31		Bestek + Technisch ontwerp	3 mndn	3-7-25	29-10-25																				
32		Goedkeuring bestek +TO	1 mnd	30-10-25	26-11-25																				
33		Contractfase Uitvoering	15 mndn	3-7-25	28-10-26																				
34		Vorbereiding aanbesteding	3 mndn	3-7-25	29-10-25																				
35		Aanbesteding werk (EU)	6 mndn	22-1-26	8-7-26																				
36		Afgeven MATU werk	1 mnd	9-7-26	2-9-26																				
37		Gunning (EU)	2 mndn	3-9-26	28-10-26																				
38		Uitvoeringsfase	22 mndn	29-10-26	1-8-28																				
39		Vorbereiding werk	2 mndn	29-10-26	23-12-26																				
40		Bouwrijp maken terrein	2 mndn	24-12-26	17-2-27																				
41		Uitvoering werk	14 mndn	18-2-27	11-4-28																				
42		Testen en beproeven	1 mnd	12-4-28	9-5-28																				
43		Oplevering	1 mnd	10-5-28	6-6-28																				
44		DBBS + JIVC + ETC	2 mndn	7-6-28	1-8-28																				
45		Nazorgfase	14 mndn	2-8-28	28-8-29																				